

3610

LOCATION: 79 Washington St

OWNER:

31-313

MEASURES:	E X Crapo St	190.8 ft
	S X N Line Washington St	6.9 ft
	E X W House	8.2 ft

9/26/2018 1" Copper Service

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 80

Distance from main to curb stop (ft) 20

Distance from curb face to curb stop (ft) 17.6

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4.6

Total length of new pipe installed (ft) 17.6

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yessize 1"

Remarks: 1-3/4 union installed 1.0 lf outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

4/21/10 Ream

[illegible]

CHARGE OUTS

