

APPLICATION No.: 3689

TAP CLEARED

BEF.

AFT.

REMARKS

31-313

**MEASURES:**

S from Thompson St 107.6'

E from W line County St 4.0'

N from S line house 6.4'

1" COPPER SERVICE

12-18-2018: Lead service line replacement program

phase 1, Contractor: P. Gioioso & Sons

TYPE: CU, Diameter 1 inch, Water Pressure 100

Distance from main to curb stop 10.0'

Distance curb stop to meter 18.0'

Distance from curb face to curb stop 2.5'

Depth of service 4.0'

Total length of new pipe installed 18.0'

Curb stop replaced:NO Size 3/4"

Corporation replaced: No Size 3/4"

Ball valve furnished: YES, Size 1"

Remarks: 1- 3/4" union 1.0' from curbsto $\frac{1}{2}$ p

[illegible]