

LOCATION: 17 Austin St.

OWNER: Arthur & Emma Verville

MEASURES:

5/8"

H lead

July, 1880

E from

Pleasant

50.8 ft.

S from NNline

Austin

6.3 ft.

W from E line

House

3.2 ft.

Sept. 25, 1962 This service was renewed from $\frac{3}{4}$ ft. ^{4 1/2}
inside property line to meter inside building.
9 ft. - 3/4" copper tubing.

July 10, 1972 Renewed from the main to a point 2 ft. from
the main

2 ft. - 3/4" Copper tubing 1 wipe joint
3/4 x 5/8 Fig. 413

Oct. 21, 1975 Renewed from 6" outside curb stop to
5 ft. inside property line.

13 ft. - 3/4" Copper tubing (5 ft. inside)

3/4" Curb Stop Caldwell Stop Box

5/8" x 3/4" lead to copper adaptor XXS

- - -

March 24, 1976 Renewed from main to the curb stop.

29 ft. - 3/4" Copper tubing 3/4" Curb Stop

5/8" x 3/4" Fig. 413 Stop Box

- - -

DATE

BEF.

AFT.

REMARKS

7/10/72

Reamed

3/24/76

Reamed

METER HISTORY

[illegible]

CHARGE OUTS