

LOCATION: 27 Austin St.

(25 ON HOUSE)

OWNER: George Lolomakos

MEASURES: 5/8"

H lead

July, 1880

W from

Pleasant

54.0 ft.

S from N line

Austin

6.3 ft.

E from W line

House

1.4 ft.

May 3, 1972 Renewed from  $\frac{1}{2}$  ft. outside curb stop to inside cellar.

16 $\frac{1}{2}$  ft. -  $\frac{3}{4}$ " Copper tubing ( 10 ft. inside)

1 wipe joint  $\frac{3}{4}$ " Hays curb stop

- - -

March 23, 1976 Renewed from main to the curb stop.

28 ft. -  $\frac{3}{4}$ " Copper tubing

 ~~$\frac{3}{4}$ " Corporation~~

$\frac{3}{4}$ " Curb Stop

Stop Box

- - - 5/8" x  $\frac{3}{4}$ " Fig. 413ae

1-26-2000 Renewed at a point 20.5 S x N L to a point

25.4 S x N L. Stock: 5 ft. -  $\frac{3}{4}$ " Copper tubing

2 -  $\frac{3}{4}$ " x  $\frac{3}{4}$ " cop to cop. cplg., comp.

4-28-2000 Renewed from main to a point 20 ft. Stock:

20 ft. -  $\frac{3}{4}$ " Copper tubing, 1 -  $\frac{3}{4}$ " x  $\frac{3}{4}$ " cop to cop.

cplg. comp., 1 -  $\frac{3}{4}$ " Corporation tap, 1 - 6" x  $\frac{3}{4}$ "

Service Saddle.

DATE

BEF.

AFT.

REMARKS

3/24/76

Reamed

4-28-2000

Tap reamed

## METER HISTORY

## CHARGE OUTS

[illegible]