

APPLICATION No.: 3789 5/8"

TAP CLEARED

LOCATION: 798 - 800 ~~800~~ County St.

DATE

BEF.

AFT.

REMARKS

OWNER: Elmer L. Whithman

9/23/74

Reamed ✓

MEASURES: 5/8"

S from

Austin

152.0 ft.

W from E line

County

7.5 ft.

On the N line

House

May 19, 1971 Renewed from 1½" outside curb stop to property line
 10 ft. - 3/4" Copper tubing 1 - 3/4" Hays curb stop
 2 wipe joints 1 Buffalo Stop Box, complete

- - -

Sept. 23, 1974 Renewed from the main to a point 1 ft.
 outside curb stop.

30 ft. - 3/4" Copper tubing 3/4" Coupling
 3/4" x 3/4" Fig. 413

- - -

August 5, 1976 Renewed from the property line to
 inside cellar.

9 ft. - 3/4" Copper tubing 3/4" Copper cplg.

11/21/78: Repaired leak by reflaring coupling at curb
 stop. Caldwell stop box;

Date: 1/3/2020 Contractor: City of New Bedford

Renewed CS to Prop Line

Type of Pipe: Copper

Size: ¾"

CSVALVE ¾" Curb Stop Valve- .75 Units 1 UOM Each

CiCrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each

Cop-.75 Box of ¾" Copper Tubbing Units 6 UOM Feet

CopxCop- ¾" Copper to Copper ¾ coupling Units 1 UOM Each

[illegible]