

APPLICATION No.: 3869

TAP CLEARED

LOCATION: 95 Jenney

OWNER: A. Domingos

MEASURES: 5/8"

01/01/1880

S from

Kempton

89.3 ft.

E from W line

Jenney

4.7 ft.

N from S line

House

11.7 ft.

Sept. 4, 1975 Renewed from the main to inside cellar wall.

23 ft. - 3/4" Copper tubing (9 ft. inside)

3/4" Curb Stop

3/4" x 3/4" Fig. 413

Buffalo Stop Box

- - -

9/16/08 - West End Water Main Rehab Contract # 4 - P errina Const.

Renewed service from main to a point 4 ft

4 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer

Inspected by Tim Ives, CDM

DATE

BEF.

AFT.

REMARKS

9/4/75

Reamed

[illegible]

CHARGE OUTS

[illegible]