

APPLICATION No.: 3871

TAP CLEARED

LOCATION: 78 JenneyOWNER: John AzvedoMEASURES: 5/8"

01/01/1880

S from	Kempton	244.3 ft.
W from E line	Jenney	4.7 ft.
S from N line	House	1.5 ft.

DATE

BEF.

AFT.

REMARKS

9/19/01

830

2001-380-5369

9-19-01 Tap Reamed

Aug. 31, 1960 Renewed from property line to meter inside
✓cellar.
8 ft. - 3/4" Copper tubing

Sept. 25, 1951 Renewed from curb stop to property line.
✓5 ft. - 3/4" Copper tubing

May 12, 1958 Renewed from meter to a point 1 1/2 ft.
from meter.
1 1/2 ft. - 3/4" Copper tubing

✓ 9-19-01 Renewed from main to curb stop. Stock: 14 ft. - 3/4" Copper
tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box,, 1-5/8"x3/4"
Fig. 413.

9/17/08 - West End Water Main Rehab Contract # 4 - Perrina Const.
Renewed service from main to a point 4.5 ft
4.5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer
Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]