

APPLICATION No.: 3923

## TAP CLEARED

LOCATION: 39 Crapo St

OWNER: \_\_\_\_\_

31-313

MEASURES: March 21, 1881

N X Rockland St 37.9 ft

E X W line Crapo St 6.8 ft

S X N Line House 8.6 ft

1" Copper Service

10/11/2018 Lead service line replacement program

Phase 1, Contractor P. Gioioso &amp; Son

Type CU, Diameter (in) 1, Water pressure 90

Distance from main to curb stop (ft) 8.0

Distance curb stop to meter (ft) 18.4

Distance from curb face to curb stop (ft) 1.7

Depth of service (ft) 4.2

Total length of new pipe installed (ft) 26.4

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: yes size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]