

APPLICATION No.:

3957

LOCATION: 25 Crapo St

OWNER: ✓

31-313

MEASURES: May 14, 1881

N X Fair St 37.1 ft

E X W line Crapo St 6.9 ft

S X N line House 11.7 ft

1" Copper Service

10/11/2018 Lead service line replacement program

Phase 1, Contractor P Gioioso & Sons

Type CU, Diameter (in) 1, Water Pressure 90

Distance main to curb stop (ft) 7

Distance curb stop to meter (ft) 20.0

Distance curb face to curb stop (ft) 1.4

Depth of service (ft) 4.2

Total length of new pipe installed (ft) 20.0

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve replaced: yes, size 1"

Remarks" 3/4-1" union installed 1.0 lf outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

1 / 31 / 2008

[illegible]