

APPLICATION No.: 4001 5/8"

TAP CLEARED

LOCATION: 273 Cedar St.

OWNER: William F. Frazier

MEASURES: 5/8"

N from	Parker	27.8 ft.
E from W line	Cedar	6.6 ft.
S from N line	House	10.9 ft.

MAY 19 1982 --Tilcon renewed service from the main to the property  
line. 14.0 ft.-3/4" copper; 3/4" curb stop; stop box; 1" x 3/4"  
Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;

✓ 1/29/2021 Water renewal - Curb stop to meter

Done By DPI - Rui Martins

{3-4}" Ball 3/4" Ball valve 1-each, FS 90- 3/4" female  
sweat 90 (3-4)" 2-each, CI-CRB-B Cast Iron Curb Stop  
Boxes 1-each, Cop box of 3/4" copper tubing (3-4)"  
60ft coils 16-feet

DATE

BEF.

AFT.

REMARKS

## METER HISTORY

## CHARGE OUTS

[illegible]



APPLICATION No.: 4001

TAP CLEARED

LOCATION: Parker S.W. Cor. 273 Cedar

OWNER: \_\_\_\_\_

MEASURES: 5/8"

N from

E from W line

S from N line

L lead

Parker

Cedar

House

7-21-1881

27.8 ft.

6.6 ft.

10.9 ft.

DATE

BEF.

AFT.

REMARKS



[illegible]