

APPLICATION No.: 4097

TAP CLEARED ✓

LOCATION: 52 Rockland St.

OWNER: Raymond Lachapelle

MEASURES:

 $\frac{1}{2}$ " H lead Apr. 28, 1882

W from County St. 139.5 ft.

N from S line Rockland St. 7.0 ft.

W from E line house 5.4 ft.

March 21, 1973 Renewed from curb stop to inside cellar.

19 ft. - $\frac{3}{4}$ " Copper tubing (11 ft. inside)
1 wipe joint

1" Copper Service - - -

05/21/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 8

Distance from curb stop to meter (ft) N/A

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 4

Total length of new pipe installed (ft) 8

Curb stop replaced: Yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: No

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
12-3-63		5/8	Trident Mag	16811353					

CHARGE OUTS

