

4146

164 Grinnell St

OWNER:

31-313

April 3, 1882

E X Crapo St

124.4 ft

N X S Line Grinnell St

7.7 ft

E X W Line House

5.0 ft

1" Copper Service

09/17/2018 - Lead Service Line Replacement Program

Phase1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (ft) 7.3

Distance from curb stop to meter (ft) 18.5

Distance from curb face to curb stop (ft) 1.3

Depth of service (ft) 4.2

Total length of new pipe installed (ft) 25.8

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball vavle furnished: yes size 1"

[illegible]

### CHARGE OUTS

