

APPLICATION No.: 4275

LOCATION: 58 Rivet St.

OWNER: Eliza Dantes & M. Mendes

MEASURES:

 $\frac{1}{2}$ "

H lead

Oct. 18, 1882

W from

First St.,

87.6 ft.

N from S line

Rivet St.

7.2 ft.

W from E line

bldg.

7.7 ft.

3-28-93 INSTALLED new c/s BOX.

3-23-99 Renewed from main to prop. line. Stock:
12 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop
1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.
adapt.XXS, 1 - 5/8" x 3/4" Fig. 413.

1" Copper Service

12/14/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 95

Distance from main to curb stop (ft) N/A

Distance from curb stop meter (ft) 14.5

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pipe installed (ft) 14.5

Curb stop replaced: No Corporation replaced: No

Ball valve replaced: Yes size 1"

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

3/23/9	
--------	--

1999/301971

3-23-99 Tap reamed

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
12-5-67		5/8	Rock Mag	19916612					

CHARGE OUTS

