

4287

✓

TAP CLEARED

OWNER:

31-313

November 6, 1882

E X Warwick 26.0 ft

S X N Line Thompson St 7.0 ft

W X E Line House	11.5 ft
------------------	---------

1" Copper Service

11/14/2018 Lead Service Replacement Program

Phase 1. Contractor P Gioioso & Son

Type CU. Diameter 1in. Water pressure 90

Distance from main to curb stop (ft) 19.3

Distance curb stop to meter (ft) 16.4

Distance from curb face to curb stop (Ft) 1.7

Depth of service (ft) 4.3

Total length of new pipe installed (ft) 35.7

Curb stop replaced: Yes size 1"

Corporation replaced: Yessize 1"

Ball valve replaced: Yes size 1"

[illegible]