

APPLICATION No.: 4416

TAP CLEARED



LOCATION: 26 Reynolds

OWNER: A.G. & E.F. Laery

DATE

BEF.

AFT.

REMARKS

6/8/76

Reamed

MEASURES: 3/4"

Copper

4-25-1883

S from Weld 138.1 ft.

W from E line Reynolds 6.6 ft.

S from S line House 10.0 ft.

September 11, 1961 Renewed from a point 2 ft. inside property line
to meter inside cellar.

16 ft. of 3/4" copper tubing

Stock supplied and installed by owner's plumber.

Note: A large stone prevented the plumber from going to the property
line with the copper tubing.

June 8, 76 Renewed from the main to the prop. line.

26 ft. - 3/4" Copper tubing 3/4" Curb Stop

3/4" x 1" Fig. 413 Stop Box

5/8" x 3/4" copper to lead adaptor

- - -

3/27/12 - City crew repaired section of water service
damaged by NSTAR GAS. Renewed from curb stop to a point
7 ft west.

7 ft - 3/4" copper tubing; 2 - 3/4" curb stops; 1

Caldwell stop box. Foreman: Danny Perry

[illegible]

CHARGE OUTS

[illegible]