

APPLICATION No.: 4507

TAP CLEARED ✓

LOCATION: 31 Maitland N.E. Cor. Richmond

OWNER: Robt. G. Refuse

MEASURES: 3/4"	L lead	8-9-1883
W from	Cedar	296.8 ft.
S from N line	Maitland	7.0 ft.
W from E line	House	3.2 ft.
W from W line	stop box east	43.5 ft.

MAY 20 1982 -- Tilcon renewed from the main to the prop.
line. 26.0 ft. - 3/4" copper; curb stop; stop box;
1" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;

12/10/08 - New measurements for 3/4" copper curbstop

E from E line	Richmond St	41.4
S from N line	Maitland St	7.5
E from W line	House	30.4
W from E line	House	3.0
S from S line	House	18.5
Main to property line		26.0
Pipe inside property		14.0

12/10/08 - Nelson Cardoso supplied & installed materials for renewal
from the curb stop into the cellar - Owner charged \$100 (\$70
inspection fee & \$30 turn-on fee, was previously shut-off)
Inspected by Percy Reynolds

[illegible]