

APPLICATION No.: 4575

LOCATION: 39 Thompson St

## TAP CLEARED

OWNER:

31-313

MEASURES:

W X Warwick St 62.1 ft  
S X N Line Thompson St 7.1 ft  
W X E Line House 5.8 ft  
1" Copper Service  
10/25/2018 Lead Service Replacement Program  
Phase 1, Contractor P Gioioso & Son  
Type CU, Diameter 1in, Water pressure 90  
Distance from main to curb stop (ft) 19.5  
Distance curb stop to meter (ft) 18.9  
Distance from curb face to curb stop (ft) 1.7  
Depth of service (ft) 3.6  
Total length of new pipe installed (ft) 38.4  
Curb stop replaced: Yes size 1"  
Corporation replaced: Ye size 1"  
Ball valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]