

APPLICATION No.: 4613

TAP CLEARED 8744 5518

LOCATION: 4 Smith St. Ct.

OWNER: Clayton Lambert

MEASURES: 5/8"

W from	Smith St. Ct.	68.9 ft.
S from N line	Lane	2.1 ft.
W from E line	House	3.1 ft.

Aug. 24, 1973 Renewed from 1 ft. outside curb stop to
 1 ft. inside curb stop.
 2 ft. - 3/4" Copper tubing 1 - 3/4" Hays curb stop
 1 # wiping solder 5/8 x 3/4" lead to cop.
 adaptor Ford

 April 7, 1948 Disconnected service at tap of old main and reconnected
 to new 2" copper main.

1 2" x 2" x 2" copper tee A-1695
 1 3/4" fitting x 3/4" inside I.P.S. coupling A-1542
 1 2" x 3/4" copper coupling A-2720
 1 3/4" all brass easy turn Mueller stop and waste with tee handle
 1 3/4" x 2 1/2" brass nipple
 1 3/4" x close brass nipple

 February 13, 1959 Repaired leak at the tap.
 3 ft. of 3/4" copper tubing 1 3/4" x 3/4" cop. to I.f. cplg.
 1 lb. wiping solder

Note: This service was broken by the Dept. of Public Works while
 laying a drain in Smith Street Court.

 10-31-87 Renewed curb stop to a point 15 ft. 16ft-3/4" copper tubing 1-3/4" curb stop
 1-Caldwell stop box, 1-5/8x3/4 lead to cop adapt xs

over for more info

DATE	BEF.	AFT.	REMARKS
			8845-0893
11/6/11			2011-0203820

10.14.04

See note in
 screen 15 re: cut.
 needs renewal, per
 Manny Rose.

Cheryl

METER HISTORY						CHARGE OUTS		
DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST		REMARKS
9-17-59		5/8	Calmet	1663869				
Nov. 8, 1988								Renewed from previous job (15 ft. E x curb stop where a 3/4" curb stop had been installed without box) to a point 3 ft. easterly.
								3 ft. - 3/4" copper tubing 1 - 3/4" x 5/8" lead to copper adapt XS
2/19/04								Renewed from 3 ft. W of main to a point 9 ft. W from main. Stock: 8.3 ft. 3/4" copper tubing; 5/8" x 3/4" lead-cop. adapt. XS; 3/4" x 3/4" cop-cop cplg., comp.
1/6/11								City crew repaired water service 2 ft - 3/4" copper tubing; 2 -5/8" x 3/4" lead to cop adapt xs. Foreman: Felix Fernandez
1/6/11								- City crew installed a 3/4" curb stop
								3/4" curb stop; 1 -5/8" x 3/4" Fig 413; 1 Caldwell stop box; 1 -3/4" brass nipple; 4 ft - 3/4" copper tubing;
								1 - 3/4" cop to cop cplg comp.
NOTE:								Middle of swere manhole to new curb stop is 5 ft
								Foreman: Felix Fernandez