

APPLICATION No.: 4620

TAP CLEARED

LOCATION: 123 Parker Cor. Chancery

DATE

BEF.

AFT.

REMARKS

OWNER: Isabel M. Nye

5-3-01 Tap reamed

MEASURES: 3/4"

Copper

01-01-1883

E from

Chancery

50.5 ft.

S from N line

Parker

6.6 ft.

E from W line

House

10.6 ft.

11/28/12

2012-480 4810

11-28-12

Tap reamed

5-3-01 Renewed from main to property line. Stock:
 26ft.-3/4" Copper tubing, 1-3/4" Curb Stop,
 1-Caldwell Stop Box, 1-5/8"x3/4" lead to cop.adapt.XXS

7/20/12 - New Measures:

E from E line Chancery St	50.5
S from N line Parker St	6.6
E from W line House	11.0
W from E line House	10.6
S from S line House	11.0
Main to Property Line	34.0
Pipe inside Property	7.0

7/20/12 - JLC Construction renewed this water service

from the curb stop to the meter - Owner charged \$70
 inspection fee- water service shut off at curb stop -
 no plumbing inside house. Insected by Percy

11/28/12 - City crew went out to ream tap
 3 ft -3/4" copper tubing; 1 -3/4" x 3/4" cop to cop
 cplg comp; 1 -3/4" x 3/4" Fig 413. tap reamed

Foreman: Ronnie Aguiar

[illegible]

CHARGE OUTS

[illegible]