

APPLICATION No.: 4628 5/8th

TAP CLEARED

LOCATION: 25 Cedar St.

OWNER: Calvin Perkins

MEASURES: ~~5/8"~~ 3/4"

S from	Morgan	92.4 ft.
E from W line	Cedar	6.5 ft.
S from S line	House	1.6 ft.

Sept. 11, 1964 Renewed from main to 2 ft. inside
main.

2 ft. - 3/4" copper tubing; 1-5/8" reused corp. cplg;
1# wiping solder; Tap reamed;

220 221 222

July 25, 1974 Renewed from the new 16" main in Cedar St. to 1 ft. inside property line.

15 ft. - 3/4" Copper tubing 3/4" McDonald Corporation

3/4" Mueller curb stop

reused Acush. stop box - (contractor to install new box
at later date)

5/8" x 3/4" Ford lead to cop. adaptor XS
(1 ft. inside property line)

S & S Inc. supplied the stock, labor, excavated & will maintain trench.

Measures of new 3/4" curb stop:

S x S line Morgan St. 93.0 ft.

S x S line House 1.5 ft.

E x E line House 8.8 ft.

E x W line Cedar St. 5.9 ft.

— — —

April 22, 1976 Renewed from prop. line to inside cellar.
by Owner

[illegible]