

APPLICATION No.: 4645

TAP CLEARED

LOCATION: 180 Ash St

OWNER:

31-313

MEASURES: ~~5/6~~" 3/4 Copper

6/22/11 - New measures

N from N line Arnold St	307.7
W from e line Ash St	5.7
N from S line House	20.0
S from N line House	2.5
W from W line House	12.5
Main to Property Line	25.0
Pipe inside property	8.0

6/22/11 - JLC Construction renewed water service from  
curb stop to meter. New measurements listed above  
Inspected by Roland farland

-----

DATE

BEF.

AFT.

REMARKS

## METER HISTORY

[illegible]

## CHARGE OUTS

APPLICATION No.: 4645 5/8" L lead

TAP CLEARED

LOCATION: 180 Ash St.

OWNER: Ernest Hotte

MEASURES:	5/8"	L lead	Feb. 21, 1884
	N from	Arnold	308.7 ft.
	W from E line	Ash	6.7 ft.
	S from N line	House	1.5 ft.

leaking meter couplings 7/24/89 Stuart

January 23, 2003: Renewed from 1/2' outside curb stop to prop. line  
7 ft. - 3/4" copper tubing; 1 - 3/4" curb stop; 1 - caldwell stop  
box; 2 - 5/8 x 3/4 lead to cop. adapt. XXS

8/15/03 Renewed from main to property line. Stock:  
26 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop  
box; 5/8" x 3/4" lead-cop adapt. xs; 5/8" x 3/4" Fig 413;  
Tap reamed

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

1/23/03

2003040289

8/04/03

20033007077.

8 / 15 / 03

Tap reamed

[illegible]

CHARGE OUTS