

APPLICATION No.: 4660

TAP CLEARED

LOCATION: 30 County St.OWNER: Adelino R. Antonio Et Ux

DATE

BEF.

AFT.

REMARKS

4/28/75Reamed ✓MEASURES: $\frac{1}{2}$ " H lead Apr. 9, 1884

S from Cove St. 190.5 ft.

W from E line County St. 4.5 6.7 ft.

N from S line house 9.0 ft.

April 28, 1975 Renewed from the main to the property line.

32 ft. - $\frac{3}{4}$ " Copper tubing $\frac{3}{4}$ " Curb StopCaldwell Stop Box $\frac{5}{8}$ " x $\frac{3}{4}$ " Fig 1 413 $\frac{1}{2}$ " x $\frac{5}{8}$ " bushing

Owner refused to renew service.

1" Copper Service - - -

5/1/2019 lead service line replacement program
phase 1, contractor P. Gioioso & Son

Type Cu, Diameter (in) 1, Water Pressure 100

Distance from main to curb stop (ft) n/a

Distance curb stop to meter (ft) 14.5

Distance curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pipe installed (ft) 14.5

Curb stop replaced: NO, Corporation Replaced: No

Ball Valve replaced: yes, size 1"

[illegible]