

APPLICATION No.: 4661

## TAP CLEARED

LOCATION: 28 County St.OWNER: Irene Souza

DATE

BEF.

AFT.

REMARKS

5/2/75

Reamed ✓

MEASURES:  $\frac{1}{2}$ " H lead Apr. 9, 1884

S from Cove St. 228.3 ft.

W from E line County St. 4.5 7.1 ft.

N from S line house 7.2 ft.

May 2, 1975 Renewed from the main to the property line.  
 33 ft. -  $\frac{3}{4}$ " Copper tubing  $\frac{3}{4}$ " Curb stop  
 Caldwell Stop Box  $\frac{5}{8}$ " lead to cop. adapt.  
 $\frac{1}{2}$ " x  $\frac{5}{8}$ " brass bushing XS  
 $\frac{5}{8}$ " x  $\frac{3}{4}$ " Fig. 413

Owner refused to renew service

- - -

work draw

1" Copper Service

5/1/2019 Lead Service Line Replacement program

Phase 1, Contractor P Gioioso &amp; Son

Type Cu, Diameter (in) 1, Water pressure 100

Distance from main to curb stop (ft) n/a

Distance curb stop to meter (ft) 16.5

Distance from curb face to curb stop (ft) 2.5

Depth of service (ft) 4

Total Length of new pipe installed (ft) 16.5

Curb stop replaced: no, corporation replaced: no

Ball Valve replaced yes size 1"

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
2/24/64		5/8	Trident Mag	16811722					

## CHARGE OUTS

