

APPLICATION No.: 4686

TAP CLEARED

LOCATION: 32 Crapo St

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES: April 25, 1884

N X Rockland St 173.6 ft

W X E line Crapo St 6.8 ft

S X N line House 15.3 ft

11/16/2018 Lead Service Line Replacement Program

Phase 1, Contractor P. Gioioso & SON

1" Copper Service

Type CU, Diameter in 1, Water pressure 90

Distance from main to curb stop (ft) 20

Distance from curb stop to meter (ft) 20.3

Distance from curb stop to curb face (ft) 1.5

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 20.3

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve replaced: yes size 1"

Remarks: 1-3/4" union installed 1 LF outside curb stop

[illegible]