

APPLICATION No.: 4707

LOCATION: 207 Grinnell ST

OWNER:

31-313

MEASURES: May 27, 1884

W X Orchard St	73.6 ft
----------------	---------

S X N Line Grinnell St 7.0 ft

E X W Line House	8.3 ft
------------------	--------

1" Copper Service

09/20/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 80

Distance from main to curb stop (ft) 20.0

Distance from curb stop to meter (ft) 15.7

Distance from curb face to curb stop (ft) 1.0

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 15.7

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve furnished: yes size 1"

Remarks: 1-3/4" union installed 1lf outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]