

APPLICATION No.: 4762

TAP CLEARED



LOCATION: 137 Tremont

OWNER: Pauline M. Wood

MEASURES: 5/8"

N from

Union St.

29.2 ft.

E from W line

Tremont St.

7.0 ft.

N from S line

house

8.0 ft.

8/27/92: Ch 90 proj Pavao Const. renewed from main to prop line

Stock: 14.5ft 3/4" copper tubing 1-3/4" curb stop

1-Caldwell stop box 1-3/4x5/8 lead-cop adap.xs 1-3/4x5/8 Fig 413

Insp J Rodrigues.

=====

6-10-98 Biszko Cont renewed service from the newly installed 8" ductile main to a point 2 ft from the main. Stock supplied by Contractor: 2 ft - 3/4" Copper tubing, 1 - 3/4" x 3/4" cop to cop cplg., comp., 1 - 3/4" Corporation tap. Cont to maintain cut.

DATE

BEF.

AFT.

REMARKS

8/27/92: tap reamed

[illegible]

CHARGE OUTS

[illegible]