

APPLICATION No.: 4798

TAP CLEARED ✓

LOCATION: 220 Grinnell St.

OWNER: Antonio M. Gonsalves

MEASURES: 5/8" H lead Sept. 2, 1884

E from Dartmouth St. 198.3 ft.

N from S line Grinnell St. 6.6 ft.

W from E line body of house 3.2 ft.

October 1977 D.W. White Const. installed new 8" main on Grinnell St.
and renewed service from main to curb stop with 3/4" copper tubing
No records on service were ever reported.

This information from Don Taber Dec. 28, 1992

1" Copper Service-----

09/10/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 80.

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 20.5

Distance from curb face to curb stop (Ft) 1

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 20.5

Curb stop replaced: no, Corporation replaced: no

Ball vavle furnished: yes size 1"

[illegible]