APPLICATION No.: 4827	TAP CLEARED			
LOCATION: 274 Orchard St	DATE	BEF.	AFT.	REMARKS
Oct. 23, 1884 MEASURES: S X Dartmouth St W X E Line Orchard St N X S Line House 1" Copper service 09/12/2018 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 80 Distance from main to curb stop (ft) 20 Distance from curb stop to meter (ft) 14.2 Distance from curb stop to curb face (ft) 2.5 Depth of service (ft) 4 Total length of new pipe installed (ft) 14.2 Curb stop replaced: No size 3/4" Corporation replaced:No size 3/4" Ball valve replaced: Yes size 1" Remarks: 1-3/4 union installed 1.0 LF outside curb stop	5/5/06 6/15/0	5		REMARKS

