

APPLICATION No.: 4829

TAP CLEARED

LOCATION: 122 Purchase St

DATE

BEF.

AFT.

REMARKS

OWNER:

3/24/08 Ream

31-313

MEASURES: Nov. 26, 1884

S X N Line Thompson St

20.7 ft

W X E Line Purchase St

6.8 ft

S X N Line House

0.8 ft

1" Copper Service

10/29/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 21

Distance from curb stop to meter (ft) 17

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 3.9

Total length of new pipe installed (ft) 17

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 1-3/4 union installed 1LF outside curb stop

[illegible]