

APPLICATION No.: 4876

TAP CLEARED ✓

LOCATION: 12 Oneko Lane

OWNER: Henry J. Gagon Jr.

MEASURES: 5/8"

N from	Coffin Ave.	150.0 ft.
W from W line	House	4.0 ft.
S from N line	House	1.9 ft.

-----  
 November 17, 1958 Renewed from main to a point 1 ft. from main.  
 1 ft. of 3/4" copper tubing 1 3/4" x 3/4" cop. to I.F.clpg.  
 1-lb. wiping solder  
 -----

1/30/08 - Service renewed from main to a point 1 ft  
 inside property line  
 16 ft -3/4" copper tubing; 1 -3/4" curb stop; 1 Caldwell  
 stop box; 1 -5/8" x 3/4" lead to cop adapt xxs; 1 -5/8"x  
 3/4" Fig. 413. Tap reamed. Foreman: Frank Bento  
 -----

1" Copper Service

07/08/2019 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (Ft) N?A

Distance from curb stop to meter (ft) 15

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pipe installed (ft) 15

Curb stop replaced: No Corporation replaced: No

Ball valve replaced: Yes size 1:

DATE

BEF.

AFT.

REMARKS

11-17-58

Reamed

1-24-08

Dig Safe #

2068-0303222

1/30/08

Tap reamed

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
2-25-54		5/8	Hersey D	523158					
2-25-59			rebuilt						

## CHARGE OUTS

