


| APPLICATION No.: 5055   |                             | TAP CLEARED  |      |      |         |
|---|-----------------------------|---|------|------|---------|
| LOCATION:   | 116 Front                   | DATE  | BEF. | AFT. | REMARKS |
| OWNER:  | Manuel Henriques            |   |      |      |         |
|   | Stop into Bldg. 4-25-66     |   |      |      |         |
| MEASURES:   |                             |   |      |      |         |
|   | 3/4"                        |   |      |      |         |
|   | N x N line Building         |   |      |      |         |
|   | N from N Hamilton           |   |      |      |         |
|   | E from W line Front         |   |      |      |         |
|   | E 3/4" from 3/4" line Bldg. |   |      |      |         |
|   | 27.3                        |   |      |      |         |
|   | 27.3                        |   |      |      |         |
|   | 7.6 - 5.3                   |   |      |      |         |
|   | 27.3 5.3                    |   |      |      |         |
| August 1, 1973 Renewed from the main to curb stop.                            |                             |   |      |      |         |
| Relocated service from old main to the new main - due to South Terminal work. |                             |   |      |      |         |
| 10 ft. - 3/4" Copper tubing_ 3/4" x 3/4" Corporation                          |                             |   |      |      |         |
| April 25, 1966 Meter was relocated from the side walk into the cellar         |                             |   |      |      |         |
| Meter box had rotted away. Service was changed from 5/8" to 3/4"              |                             |   |      |      |         |
| from the curb stop to inside the cellar                                       |                             |   |      |      |         |
| 3/4" meter couplings. were installed  |                             |   |      |      |         |
| ---   |                             |   |      |      |         |
| April 25, 1966 Renewed service from 1/2 ft. outside curb stop to              |                             |   |      |      |         |
| inside cellar 13 1/2 ft. 3/4" copper tubing                                   |                             |   |      |      |         |
| 3/4" cop. to cop. stop, fig. 415 1 lb. wiping solder                          |                             |   |      |      |         |
| ---   |                             |   |      |      |         |
| 11/7/77: Due to widening of Front St., cut in new 3/4" curb stop.             |                             |   |      |      |         |
| 1-3/4" curb stop; 1 Caldwell stop box.  |                             |   |      |      |         |

## METER HISTORY

[illegible]

## CHARGE OUTS