

LOCATION: 473 Cottage ST

APPLICATION No.: 5065

TAP CLEARED

OWNER:

31-313

DATE BEF. AFT. REMARKS

12/21

MEASURES:

Aug 14, 1885
N X Willis St 127.0 ft
E X W line Cottage St 7.3 ft
N X S line House 9.5 ft
1" Copper Service
03/16/2020 Lead Service Line Replacement Program
Phase 1 Contractor P Gioioso & Son
Type CU, Diameter (in) 1, Water Pressure 50
Distance from main to curb stop (ft) 5.3
Distance curb stop to meter (ft) 18.5
Distance from curb face to curb stop (ft) 2.3
Depth of service (ft) 4.0
Total length of new pipe installed (ft) 11.3
Curb stop replaced: yes size 1"
Corporation replaced: yes size 1"
Ball Valve replaced: no size 0.75"
Remark: 1-3/4" union installed where shown

METER HISTORY

DATE	SET OUT	SET SIZE	MAKE	NUMBER	READING	TEST	REMARKS

CHARGE OUTS

