

APPLICATION No.: 5079

TAP CLEARED

LOCATION: 207 Allen St.

OWNER: William R. Freitas

MEASURES: 5/8" L lead Aug. 28, 1885
 W from Cottage St. 172.2 ft.
 S from N line Allen St. 6.5 ft.
 E from W line house 7.0 ft.

May 16, 1974 Renewed from the main to 1/2 ft. inside
 curb stop. Relocated service from the 4" main to the
 new 16" main. The 5/8" tap was abandoned in the 4"
 main.

2 1/4 ft. - 3/4" Copper tubing 3/4" Corporation
 3/4" Curb Stop Stop Box
 5/8" lead connector XS

- - -

3/8/90: PUT ALL MATERIAL 13 FT. SOUTH OF CURB STOP
 STOCK: 1 ft 3/4" copper tubing 1-3/4" curb stop (BURIED)
 1-3/4x3/4 cop to cop cplg comp. Broken by contractor digging for Gas Co.

4/9/90: CHAP 90 PROJECT: Renewed from curb stop to
 prop line. Stock: 7 ft. 3/4" copper tubing reused curb stop
 1-Caldwell stop box 1-3/4x5/8 lead to cop adapt. xs

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

[illegible]