

LOCATION: 76 Atlantic St.

OWNER: Arthur F. Walsh

MEASURES: 5/8"	L lead	June 15, 1886
S from	Arnold	124.3 ft.
W from E line	Atlantic	6.1 ft.
N from S line	House	10.9 ft.

Dec. 31, 1947 Leak at tap.
2 ft. - 5/8" H. lead pipe.

Oct. 29, 1948 Replaced 5/8" lead with 3/4" copper
from tap to line.
26 ft. - 3/4" copper tubing; 1-3/4" IPS X 3/4" cop cplg.
fig. 413; 1-3/4" cop to cop stop, fig. 415.

Oct. 6, 1955 Renewed from property line to inside
cellar. 11' - 3/4" copper.

8/31/92: Ch 90 project Pavao const. renewed from main to a point
3ft off new 8" main all stock by Pavao const. 3.0ft 3/4"
copper tubing 1-3/4x3/4 cop-cop cplg.comp 1-3/4" corp tap
Insp J.Rodrigueus NOTE: SERVICE SOUTH OF LEON'S D.M.Z.
EXCAVATION BY PAVAO INSTALLATION BY N.B.WATER

+++++

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

[illegible]