

APPLICATION No.: 5269

TAP CLEARED

LOCATION: 223 Maxfield Cor. Chestnut

OWNER: L. D. Smith

MEASURES:

1"

N from

Maxfield

38.6 ft.

E from W line

Chestnut

7.2 ft.

S from N line

House

11.0 ft.

June 29, 1953 Renewed from curb stop to inside cellar
 15 ft. - 1" Copper tubing Stop Box top only
 1 wipe joint

June 15, 1950 Repaired leak at tap
 3 ft. - 1" Copper tubing 1" cop to cop cplg.

May 1, 1975 Renewed from the main to a point 4 ft. from
 the main.
 4 ft. - 1" Copper tubing 1" lead to copper adaptor XS
 1" cop to cop cplg.

12/15/77: Renewed from main to curb stop. 21 ft. - 1" copper;
 1" curb stop; 1" x 1" cop. - cop. sweat cplg; Caldwell stop
 box; (Fig. 413 would not fit on tap, had to use old tail
 piece with 1" cplg.) Stop Box: 6.3' W x E line Maxfield

10/6/04 Silva Construction renewed from main to curb stop.
 Stock: 20' - 1" Copper Tubing
 1" Curb Stop
 Caldwell Stop Box
 1" Corporation tap

DATE

BEF.

AFT.

REMARKS

5/1/75

Reamed ✓

12/15/77

"

[illegible]

CHARGE OUTS

[illegible]