

APPLICATION No.: 0-1 6/4"

TAP CLEARED

LOCATION: 323 Cedar St.

OWNER: Agnacy Taradejna

MEASURES: 3/4"

N from W
E from N line
S from N lineLocust ST.
Cedar
House127.6 ft.
7.2 ft.
3.0 ft.

DATE

BEF.

AFT.

REMARKS

11/27 9148-2023

6/15/92 9225-0051

OK ELECT.

6/15/92: TAP REAMED

6/13/77: Renewed 6" outside curb stop to 3 ft. inside curb stop.
3.6 ft.-3/4" copper; 2-5/8" x 3/4" lead to copper adapt. XXS; 3/4"
curb stop; Caldwell stop box;

MAY 21 1982 --Tilcon renewed from the main to the prop.
line. 15.0 ft.-3/4" copper; curb stop; stop box; 1" x 3/4"
Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;

12/14/88 shut off at curb for repairs to boiler.

11/7/89 checked still off

MUST BE CHANGED TO COPPER BEFORE TURNING ON!! OVER 1 YEAR

12/2/91: Renewed from curb stop to ins.cellar (10ft
ins.prop line) Stock: 17 ft 3/4" copper tubing used
same curb stop 1-Caldwell stop box

6/15/92: Renewed from main to a point lft

Stock: 1ft 3/4" copper tubing 1-3/4x3/4 cop-cop cplg.comp.

METER HISTORY

CHARGE OUTS

[illegible]