APPLICATION No.: 5285		TAP CLEARED		
LOCATION: 78 Morgan	DATE	BEF.	AFT.	REMARKS
OWNER: John J. Donnelly	The state of the s			
MEASURES: 3/4"				
E from Cedar 136.5 137.3 ft.				
N from S line Morgan 5.0 6.5 ft.				
W from E line House 9.9				
N x N line House 4.8				
Dec. 4, 1974 Renewed from the new 8" main in Morgan St.				
to the property line.				
15 ft 3/4" Copper tubing 3/4" McDonald corporatio	h			
3/4" McDonald curb stop  3/4" x 3/4" Ford lead to cop. adapt. XS				
(at prop. line)				
78 Morgan St				
Date: 7/31/2024 Contractor: City of New Bedford				
Renewed CS to Meter				
Type of Pipe: Copper Size: ¾"				
¾" ¾" Copper Tubing Type-K Copper Tubing-K Units 18 UOM Feet			Name of the last	
MeterCou ¾" Meter Coupling p-(3-4) Units 2 UOM Each			1000	
(3-4)" PR ¾" PROPRESS S2 90 OPRESS S2 90 Units 1 UOM Each				
CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each				
(3-4)" Ball ¾" Ball Valve Valve Units 1 UOM Each				

METER HISTORY								CHARGE OUTS	
DATE	SET	SIZE	MAKE	NUMBER	READING		TEST	REMARKS	
	OUT								
2-14-68		3/4	Hersey	528513					
					1	1 1			
					1				