

APPLICATION No.: 5288

TAP CLEARED

LOCATION: 418 So. Second St.

OWNER: Jose Britto

MEASURES:

 $\frac{1}{2}$ "

H lead

July 21, 1886

S from

Potomska St.

69.2 ft.

W from E line

Second St.

6.2 ft.

S from N line

house

3.6 ft.

1/29/13 City Crew renewed water service from main to property line Stock: 14ft -3/4" Copper Tubing 1-3/4" curb stop 1-caldwell stop box 1-5/8" x 3/4" xs lead to copper adapt 1-1/2" x 3/4" Fig 413 Tap Reamed. Foreman R, Aquiar

1" Copper Service

5/20/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (Ft) 18

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 18

Curb stop replaced: NO Corporation replaced: NO

Ball valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

Fig 501 #

2013-0501223

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

1-24-67

Ties.

5/8"

Reel Me

10700050

