

LOCATION: 450 Cottage St

APPLICATION No.: 5329

TAP CLEARED

DATE BEF. AFT. REMARKS

OWNER:

31-313

MEASURES: Aug. 28, 1886

S from Willis St 86.7 ft

W from E line Cottage St 6.7 ft

S from N line House 9.7 ft

1" Copper Service

03/17/2020 - Lead Service Line Replacement Program

Phase 1 Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water Pressure 50

Distance from main to curb stop (ft) 24.2

Distance curb stop to meter (ft) 19

Distance from curb face to curb stop (ft) 2.7

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 43.2

Curb stop replaced: yes size 1"

Corporation replace: yes size 1"

Ball valve replaced: yes size 1"

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

