

APPLICATION No.: 5397

TAP CLEARED

LOCATION: 34 Crapo St

DATE _____

BEF.

AFT.

REMARKS

OWNER:

9/3/96

31-313

MEASURES: Nov. 9, 1886

N X Rockland St 142.3 ft

W X E line Crapo St 6.3 ft

S X N line House 5.6 ft

1" Copper Service

10/03/2018 - Lead service line replacement program

Phase 1, Contractor P. Gioioso & Son

Type CU, Diameter (in)1, Water Pressure 90

Distance from main to curb stop (ft) 22.9

Distance from curb stop to meter (ft) 66

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 22.9

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks: 1- 3/4" union installed 1 LF outside curb stop

[illegible]