

APPLICATION No.: 5482

TAP CLEARED

LOCATION: ~~Front~~, S.W. Cor. ~~S~~ Hamilton

OWNER:

MEASURES:

5/8"

Lead

01-01-1987

S from Hamilton

~~9.5~~ 8.9

E from W line Front

~~6.8~~ 4.2

S from W line Bldg.

~~8.5~~ 8.9

E x E line Bldg.

~~4.2~~

August 1, 1973 Renewed from the main to a point 1 ft. inside curb stop.

Due to South Terminal Work - this service was relocated from the old main to new main.

17 ft. - 3/4" Copper tubing 3/4" Hays curb stop

3/4" Hays corporation 1 wipe joint

Caldwell Stop Box

11/7/77: Due to widening of Front St., cut in new curb stop & extend copper to prop. line. 42 ft. - 3/4" copper; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" lead to copper adapt. XXS

4/27/12 - KOB0 Construction (Electric Contractor for RT 18 Project) hit this service while digging for a new light base - NOTE: Service is only 34" deep  
Renewed from 1.8 ft outside curb stop to a point 3.8 ft east of curb stop

3 ft - 3/4" copper tubing; 1 - 3/4" x 3/4" cop to cop cplg comp. Foreman: Manny Rose

[illegible]

## CHARGE OUTS



APPLICATION No.: 5482

## TAP CLEARED

LOCATION: Front Cor. 6 Hamilton

OWNER: N.B. Ship Supply Co.

MEASURES:

5/8"

S from	Hamilton	9.5
E from W line	Front	6.8
S from N line	Bldg.	8.5

*not in computer*

DATE

BEF.

AFT.

REMARKS

[illegible]

## CHARGE OUTS

[illegible]