


APPLICATION No.: 5501

TAP CLEARED LOCATION: ~~46 Robeson~~OWNER: Haslain

MEASURES: 3/4" L. LEAD

W from Summer

176.2

N from S line Robeson

7.0

W from E line house

9.7

August 8, 1975 Renewed from 6" outside curb stop to inside cellar.

22 ft. - 3/4" Copper tubing (12 ft. inside)

3/4" Curb stop 1 wipe joint

1 Buffalo Stop Box

- - -

11/6/07 - Repair to sewer service - Caliacco had previously broken main while doing water main rehab, but never reconnected sewer service to sewer main. City did repair. Stock: 4 ft - 6" PVC Pipe; 1 -6" saddle; 1 -6" rubber

cplg. Clay to PVC Foreman: F. Bento

11/16/06 Caliacco Corp. renewed from the main to the property line with 12.5' of 3/4" copper tubing.

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]