

5505

OWNER:

31-313

265.2 ft

S X N Winsor St 9.0 ft

W X E House	11.0 ft
-------------	---------

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (Ft) 26.8

Distance from curb stop to meter (ft) 8

Distance from curb face to curb stop (ft)2

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 26.8

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks: 1-3/4" union installed 1ft outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]