

APPLICATION No.: 5562

## TAP CLEARED

LOCATION: 102 Parker

DATE

BEF.

AFT.

REMARKS

OWNER: Henry Davenport

MEASURES: 3/4" *now all copper*

01-01-1987

9/10/97: tap reamed

E from Shawmut Ave. 86.0 ft.

N from S line Parker 6.0 ft.

E from W line House 11.8 ft.

-----  
January 22, 1969 Renewed from 6" outside curb stop to 2 ft. i  
inside curb stop.

2 1/2 ft. of 3/4" copper tubing 2 wiped joints

1 3/4" Mueller curb stop

-----  
Street reconstruction Sept 10, 1997

Renewed from main to prop line

Stock: 14ft 3/4" copper tubing 1-3/4" curb stop

1-caldwell stop box 1-3/4x5/8 lead-cop adapt.xxs

1- 3/4 x 3/4 Fig 413

=====

City crew renewed water service from curb stop to meter  
18 ft - 3/4" copper tubing; 1 Caldwell stop box

Foreman: Frank Bento 2/29/12

-----

2/23/12

2012-0705514

[illegible]

## CHARGE OUTS

[illegible]