

APPLICATION No.: 5577

TAP CLEARED

LOCATION: 113 Campbell St

OWNER: ✓

31-313

MEASURES:

E from Cottage St 13.0 ft
S from N line Campbell St 6.8 ft
E from W line House 7.8 ft

1" Copper Service

03/23/2020 Lead Service Line Replacement Program

Phase 1: Contractor P. Gioioso and Son

Type CU, Diameter (in) 1, Water Pressure 55

Distance from main to curb stop (ft) 19.6

Distance from curb stop to meter (ft) 14

Distance from curb face to curb stop (ft) 3.5

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 33.6

Curb stop replaced: Yes, Size 1"

Corporation replaced: Yes, Size 1"

Ball Valve replaced: Yes, Size 1"

DATE

BEF.

AFT.

REMARKS

12/17/1982

Reamed Tap

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

FIG.

