5636 TAP CLEARED APPLICATION No .: LOCATION: 7 Warwick St DATE AFT. REMARKS OWNER: 31-313 S X Rockland St 103.6 ft MEASURES: W X E Warwick St 6.3 ft N X S House 12.9 ft 12/13/2018 Lead Service Line Replacement Program 1" Copper Service Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 100 Distance from main to curb stop (ft) 21 Distance from curb stop to meter (ft) 18 Distance from curb face to curb stop (ft) 2.5 Depth of service (ft) 4.5 Total length of new pipe installed (ft) 39 Curb stop replaced: No size 3/4" Corporation replaced: No size 3/4" Ball valve replaced: Yes size 1" Remarks: 1-3/4" union 1.0 from curb stop

