5644 TAP CLEARED APPLICATION No.:___ 96 Dartmouth St DATE LOCATION: REMARKS OWNER: 31-313 MEASURES: Oct 5,1887 S from Washington St 93.4' W from E line Dartmouth St 7.0' S from N Line house 8.2' 1"COPPER SERVICE 5-30-19: Lead service line replacement program phase Contractor: P. Gioioso & Sons TYPE CU, Diameter linch, Water Presure 100 Distance from main to curb stop 10' Distance curb stop to meter 21' Distance from curb face to curb stop 2' Depth of service 4.5' Total length of new pipe installed 31' Curb stop replaced: YES Size 1" Corporation replaced: YES Size 1" Ball Valve furnished: YES Size 1"

