

APPLICATION No.: 5715

LOCATION: 27 Margin St

TAP CLEARED

OWNER:

31-313

04/29/2019

MEASURES:

1" Copper Service

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 14.5

Distance from curb face to curb stop (ft) 3

Depth of service (ft) 4

Total length of new pipe installed (ft) 14.5

Curb stop replaced: no

Corporation replaced: no

Ball valve replaced: yes size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]

APPLICATION No.: 5715

TAP CLEARED

LOCATION: 27 Margin St.OWNER: Felix De Oliveira

MEASURES: 1/2" H lead Nov.22,1887

S from Cove St. 148.4 ft.

E from W line Margin St. 6.0 ft.

N from S line house 6.7 ft.

Dec. 17, 1968 Renewed from a point 1/2 ft. outside curb
stop to the property line.8 ft. - 3/4" Copper tubing 3/4" Curb stop
2 wipe joints

- - -

Aug. 22, 1989 Renewed from newly installed 6" ductile main to a point ft.

Brito Const. supplied all stock:

1 ft. - 3/4" copper tubing 1 - 3/4" copr. tap

1 - 5/8" x 3/4" lead to cop adapt XXS

9/10/15 city crew renewed service from main to
curb stop 14' stock: 14' coop tubing, 1 3/4 curb stop
tap reamed foreman: j. Medeiros

[illegible]

CHARGE OUTS