

5717

501 So. Second St APPLICATION No.:-

**LOCATION:**

OWNER:

31-313

**MEASURES:**

Nov 30, 1887

S from Blackmer St 117.0'

E from W line Second St 5.7'

on N line house

1" COPPER 01.07.2019

Lead service line replacement program phase 1

TYPE CU, Diameter 1inch, WATER Pressure 100,

Contractor P. Gioioso &amp; Son

Distance from main to curb stop 9.1'

Distance curb stop to meter 13'

Distance from curb face to curb stop 1.9'

Depth of service 4.0'

Total length of new pipe installed 9.1'

Curb stop replaced: YES Size 1"

Corporation replaced:yes size 1"

Ball Valve furnished: NO    Size 3/4"

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

1-21-54 reamed

[illegible][illegible]