

APPLICATION No.: 5765

TAP CLEARED

LOCATION: 36 Mosher St

OWNER:

31-313

MEASURES: April 20, 1888

W X County St 352.8 ft

N X S Line Mosher St 9.4 ft

E X W Line House 4.3 ft

1" Copper Service

07/30/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from curb stop to main (ft) 13.2

Distance from curb stop to meter (ft) 16

Distance from curb face to curb stop (ft) 2.5

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 13.2

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks: existing corp abandoned where shown

1-3/4 union installed 4 ft outside curb stop

DATE

BEF.

AFT.

REMARKS

[illegible]